

# PEOPLES NATURAL GAS PRODUCTION COMPRESSOR STATUS

AS OF: **04/16/2012**

STATION	RUNNING	COMMENTS:
Armbrust	#2	Unit #1 is not needed.
Arnold	#2	Unit #1 is not needed.
Belknap	#2	Unit #1 will be back on-site today. It is scheduled to be operational by the end of this week or early next week.
Creekside	YES	
Egry	YES	
Girty	YES	
Latrobe	ON	
Mendon	ON	
Merwin	YES	
Redbank	OFF	Unit was shut down last week due to system conditions.
Roaring Run	YES	
Shady Plain	YES	
T'Burg Field	OFF	Unit is down due to system conditions.
T'Burg Storage	#1	Unit #1 is on-line for off-system sales to DTI (10,000 mcf/day)
Valley	YES	All units are on-line. A clean & flush is scheduled for #3-4-5 cooling system. This will happen within the next few weeks.

**OTHER NOTES:**

- 1). The gas cooler on Valley #5 will be changed as soon as Valley #4 is back on-line. #4 is scheduled for completion this week.
- 2). A cooling system clean-and-flush is scheduled for Valley (Units #3, #4 & #5). This will result in minimal downtime to drain and fill the system.
- 3). TP-301 will be pigged this week. Several cleaning runs will be done to prepare for the ILI (smart) pig later this month. Production will be minimally impacted.

### Pigging Schedule - 2012

Pipeline	Pig Type	Date	Description
TP-301	Cleaning	April 9 thru 20 <sup>th</sup>	Valley to Coxcomb
TP-301	Smart Pig	Week of Apr 23 <sup>rd</sup>	Valley to Coxcomb

***Please be advised***

*Peoples Natural Gas has posted a "Meter Tap Process" document and "Meter Tap Request" form on the Gathering Website under "Guidelines and Procedures". Please refer to them for future tap requests.*